



We Are Colchester Board Meeting

27 February 2025, 1130 Microsoft Teams

Agenda

- 1. Welcome, Apologies and Declarations of Interest Simon Blaxill
- 2. Progress Report & Engagement Update Simon Thorp & Clare Ratcliffe
- 3. Project Spotlight Digital Forum Queen Street Simon Mead, Colbea
- 4. Levelling Up Programme update Matt Sterling
- 5. Issues, Risks & Mitigations 'You said, we did' Michelle Tarbun, Richard Kendrew, Matt Sterling, Ellen Clark-Romain, Matthew Brown, Simon Thorp
- 6. Decisions and points to note Simon Blaxill
- 7. Next meeting







Welcome, Apologies & Declarations of Interest

Simon Blaxill Chair





Progress Report & Engagement Update

Simon Thorp
Programme Manager

Clare Ratcliffe
Engagement Specialist

Headlines

- Good delivery progress across the programme
- Benefits being realised Digital Skills Hub, Essex Pedal Power, public realm (Balkerne Gate), Youth Facilities (Stanway, Highwoods), Walking and Cycling (Colne Causeway)
- Cost escalation and project complexity being closely managed
- Biggest risk is Greenstead with resources allocated from Corporate Landlord to ensure delivery is on time
- Partnering arrangements for Digital Forum and Holy Trinity Church have been addressed – focusing on risk mitigation, robust governance and collaboration
- This has enabled the wider team to deliver projects to time and with minimal impact on CCC finances
- Confident that all outstanding projects will be completed or contractually committed within time envelope
- CCC Scrutiny Panel annual update 11 February



RAG overview



Overall programme RAG – AMBER

Time and cost issues are being managed across the programme.



Cost RAG - AMBER

Heart of Greenstead final hub costs still to be confirmed. LCWIP4 costs uncertain until re-tender for East Hill, associated TRO and Safer Streets bid to increase off road sections budget are confirmed. Town Centre & Gateways cost issues have affected various projects.



Time RAG - AMBER

The Heart of Greenstead Hub project has a challenging timetable.



Risk Register



Jumbo – peregrine nest mitigation and planning consent (strategic) - MITIGATED

Greenstead Hub – delivery to time and budget (financial) **Walking and Cycling** – East Hill re-tender impact on costs (financial)




Holy Trinity Church & Digital Forum – tenancy arrangements (strategic) - MITIGATED


Cost inflation – St Nicholas Square etc cost volatility, value engineering, CCC risk (financial)

Engagement – implementation, monitoring and updating of engagement plans (strategic)




RAG by theme





(Based on January 2025 progress reports)





Heart of Greenstead

- Hub the Integrated Care Board (Health) funding business case approved exact amount to be confirmed (£400k-?). This is an enabler of improved health provision and a larger Hub eg. added value.
- Work on GP provision at St Edmund House due to start when funding confirmed.
- Work on the financial modelling, site due diligence, stakeholder engagement and and governance continuing.
- Rent and lease structure review also ongoing with Colchester City Council and Essex County Council Estates Teams.
- All Town Deal funding expected to be committed in 2025.
- Greenstead Liveable Neighbourhood on site works to deliver the School Street works scheduled for February 2025 (half term).
- Essex Pedal Power bike handout continues.




Overall Cost Time

Town Centre & Gateways

- St Nicholas Square due to complete March/April 2025
- **Jumbo and Balkerne Gate** £8m Heritage Fund award; remaining Town Deal enabling budget will be spent in 2025. Planning consent granted. Balkerne Gate public realm works to align with Jumbo plan.
- Holy Trinity Church and Square Heritage Fund application pushed back to August, St Helena have been appointed as managing operator, remaining £400k of Town Deal budget will be used to carry out repairs between March and September 2025. Work on the Square is expected to start in September, with completion by December/January.
- Lexden Gardens/Essex County Hospital site visit being rescheduled w/c 17
 March. On track for public realm works start in autumn.






Physical Connectivity - Walking and Cycling route

- Re-procurement of route sections 1-3 (East Hill) in progress, on site works expected by June.
- Safer Streets funding bid (£500k) to be submitted in February for off road sections 4-7 (The Moors) – to enhance lighting, CCTV and WiFi.
- Grounds maintenance being factored into ongoing costs.
- Letters of support from Leader, University of Essex and We Are Colchester.
- Progress continuing towards CCC highway adoption and permitted development.
- Section 8 (Colne Causeway) completed.





Digital Connectivity

- Digital Forum concession agreement reached with Colbea as managing operator, with Colchester City Council owning the building.
- Colbea have committed £25k capital in support of fit out.
- Completion and fit-out of and onboarding of tenants scheduled for January-May 2025. Opening and launch - June 2025.
- **5G** on site infrastructure works are expected to be completed by April 2025. Completion date for the AR/VR visitor experience phase will follow.
- Digital Skills Hub benefits being realised 1 year + on from re-opening.




Overall Cost Time

Transformed Youth Facilities

- **Townhouse Youth Centre** floor plan fixed, interior designs being finalised, contractors on site March (completion by June/July then project closure).
- Stanway and Highwoods completed.




Key milestones



BUDGET OVERVIEW

Total project budgets, Town Deal funding elements and unmitigated overspend position	Project	Project Total	Budget	Town Deal Funding	Unmitigated Overspend
	Multi-agency Community Hub	£5.9M	£5.9M	£5.9M	Being calculated
Heart of Greenstead	Essex Pedal Power	£320K	£320K	£320K	£0
	Liveable Neighbourhoods	£300K	£300k	£300k	£0
	St Nicholas Square	£1.6M	£1.6M	£1.25M	£0
	Trinity Square	£600K	£600K	£600k	£0
City Centre Schemes	Essex County Hospital Public Realm	£488K	£488K	£488k	£0
	Holy Trinity Church	£2.8M	£2.8M	£500k	£0
	Jumbo / Balkerne Gate Phase 2	£1.781M	£1.781M	£1.781M	£0
	Townhouse	£1M	£1M	£1M	£0
Transformed Youth Facilities	Stanway	£120K	£120K	£120K	£0
The little little is	Highwoods	£170K	£170K	£170K	£0
Physical Connectivity	LCWIP4	Being calculated	£4.6M	£2.88M	Being calculated
Digital	Digital Forum/Working Hub	£6.25M	£6.3M (full budget TD and other funding)	£879K	-£50K
Connectivity	Digital Skills Hub	£879K	£879K	£879K	03
	5G	£977K	£977K	£977K	£0

OUTCOMES/BENEFITS REALISATION



Comms & Engagement

- Residents panel tours plus upcoming project sessions
- Youth panel visit whole session booked in June
- Arranging a Jumbo climb
- Continue to engage with the Civic Society
- Attended meeting of Parish Clerks
- City Cllr updates
- Regular updates to the BID office
 - Offered BID members/ PubWatch members update
- Continuing to support city centre businesses through our Comms channels and starting to work more closely to promote through/ alongside Colchester Events Company







Project Spotlight: Digital Forum Queen Street

Simon Mead
Chief Executive, Colbea
And We Are Colchester Board Member





Office Spec


- Café on site
- Rooftop Boardroom and Balcony
- 9 Office Suites (480 -1,000 Sq ft)

- Event space
- 10GBPS connection with WIFI7
- Creative coworking hot desks
- 3 minutes to Colchester Town Station



Digital Forum Prospective Tenants















Look and Feel

Exposed red brick, steel accents, green plants, industrial concrete, pop of colour


















Stakeholder Leads





- 1 George Williams Way, Essex, CO1 2JS
- Call: 01206 548833
- Email: enquiries@colbea.co.uk
- Hours: 9:00AM 5:00PM Mon-Fri





Levelling Up Programme Update





Issues, Risks & Mitigations – you said, we did

Recap on <u>decisions to be</u> <u>actioned</u> from 28 November 2024 meeting



Heart of Greenstead

Action	Lead	Update
Board directed that updates on progress and costs be presented at future meetings.	Rory Doyle	Appointed architect working towards final designs, for the Greenstead community centre and library. Concept designs to be shared. St Edmund House refurbishment to be managed by Hawthorn Surgery (Ground Floor) and Colchester Borough Homes (First & Second Floors). Meeting with Essex Partnership University NHS Foundation Trust re use of St Edmund House, discussions ongoing. HRA to fund works on first and second floors. Support to ICB for additional funding grant agreement, continuing. Heads of Terms being agreed. Procurement strategy scoping begun to ensure timescales for the procurement of Design & Build contractor are met. Delegated cabinet approval being reviewed. Due diligence of the site continuing. Structural surveys taking place in coming weeks. Financial viability workshop on 28th February with stakeholders. LDP Deepening £150k (Capital Funding) approved and to be released from April.



Heart of Greenstead Phase 1 Programs

The Heart of Greenstead phase 1 campus development, has multiple commencement of works programs, to meet the required outcomes for organisations working on site.

Greenstead Community Centre & Library Program Highlights:

- Procurement Period (Two Stage Tender) Main Contractor Contract Awarded (Contractually Committed): 30 April - 20 October 2025
 Planning Permission Approval: 31 July 2025
- Commencement of Works 9 December 2025
 Completion 10 December 2026

St Edmund House Ground Floor, GP health provision Program Highlights:

Build Contractor has already been procured by Hawthorn GP Surgery

Approval of the Head of Term's – Early March 2025
 Commencement of Works - End of March 2025
 Completion & Operational - April 2025

St Edmund House First and Second floors Program Highlights:

Build contractor procurement and works to be managed by Colchester Borough Homes. Final program to be approved on 12 March by CBH.

- Contractor appointed TBC
- Commencement of Works Summer 2025
- CBH <u>estimated</u> move date to St Edmunds House End of September 2025

Holy Trinity Church

Action	Lead	Update
Update on Heritage Fund application expected to be submitted in May 2025, risks and assurances on completion of all works and re-opening of the building by Spring 2028.	Matt Sterling	The Heritage Fund application has been pushed back to August, meanwhile St Helena have been appointed as managing operator and the remaining £400k of Town Deal budget will be used to carry out repairs between March and September 2025. The Business Plan, Activity Plan, Historic Interpretation Plan and Evaluation Plan are currently in development for review by Heritage Fund May 2025. Links are being made with the other heritage projects notably Jumbo. The delivery stage is now projected to run for 2 years from February 2026, with final opening projected Spring 2028



Trinity Square

Action	Lead	Update
Update on the delivery timeline including planned contractor appointment prior to commencement of works in late 2025 and update on risk management.	Matt Sterling	Building consent and drainage issues have been prioritised. Work on the Square is expected to start in September, with completion by December/January 2026.



St Nicholas Square




Action	Lead	Update
Update on resuming works in January 2025 and completion in March 2025.	Matt Sterling	Practical completion now likely mid-end of April. Delays have been mainly due to further archaeological finds and weather alongside ongoing Highways issues. Reflections and lessons learned being incorporated into other project delivery.



Jumbo & Balkerne Gate

Action	Lead	Update
Update on progress regarding planning application and mitigation of the peregrine falcon nesting issue alongside the outcome of the Heritage Fund bid.	Matt Sterling	An award of £8m has been confirmed from Heritage Fund. Planning and listed building consent has been granted by the council. A mitigation strategy for the peregrines has also been confirmed, which includes sites at the University and Town Hall. On site work is expected to commence by October, with the tower opening to the public in Summer 2027.













Walking and Cycling route

Action	Lead	Update
Update on re-procurement of route sections 1-3 (East Hill) and on-site works planned to commence by June 2025. Update on route sections 4-7 (off road through the Moors) and Safer Streets funding or value engineering, with highway adoption continuing by ECC to enable permitted development without a planning application needed.	Ellen Clark-Romain	Reprocurement of East Hill sections 1-3 is in progress for April 2025 with on-site works expected by July 2025 (subject to ECC governance and if a new Traffic Regulation order is required). A Safer Streets funding bid (£500k) is due to be submitted in February for off road sections 4-7 (The Moors) – to enhance lighting, CCTV and public Wi-Fi. Future maintenance requirements have been considered. Letters of support from the council Leader, University of Essex and We Are Colchester will accompany the bid. Progress has also continued towards Essex County Council highway adoption and permitted development. Section 8 of the route (Colne Causeway) has been completed.



Digital Forum


Action	Lead	Update
Update on the concession agreement reached with Colbea (who will act as managing operator with Colchester City Council owning the building). Update on Colbea funding commitment of £25k capital in support of fit out. Update on completion and fit-out of building and onboarding of tenants Jan-May 2025, with opening and launch May/June 2025.	Matthew Brown	A concession agreement has been agreed and licences for end tenants are now being prepared. Colbea's commitment of £25k for furnishing and fit out has now been matched with £20k CCC funding from the city centre strategic reserve. Completion and onboarding of tenants is scheduled to May 2025, with opening and launch from July 2025.



5G

Action	Lead	Update
Update on progress of on-site infrastructure works started in September 2024, completion by April 2025 and completion date for the AR/VR visitor experience phase.	Matthew Brown	On site infrastructure works to enable wider commercial opportunities are expected to be completed by April 2025. Completion date for the AR/VR visitor experience phase by end 2025 will follow, focused by agreement with the Museums Service on animating the Castle/Roman Walls.





You're on

Vita amazonamagnakan

Colchester City Council

This document is exclusively for use by Freshwave Group Limbed's employees and customers. Any reproduction or sharing with third parties requires prior erritan consent from Freshwave Group Limbed.

Prediction Details:

Band: n77

Frequency: 3800MHz MIMO: 4T4R PA Power: 29dBm

Loss: ~1dB

Antenna Model: AW3941-T0-F

Antenna Gain: 8dBi EIRP: 36dBm



Coverage Design Report

Site Deballe:

estor 60 Enabled Connected


High Street

Transformed youth facilities

Action	Lead	Update
Update on re-tendering of Townhouse Youth Centre works with contractor appointment by late 2024, on site March 2025 and completion of works by May/June 2025.	Glenn Crickmore	Works start on 10 March - centre closed to groups from 24 February to allow Youth Service to remove and clear unwanted items/ furniture. Completion date forecast for July 2025 Designs are vibrant - LED lights, fun designs with teaching kitchen on the upper floor with seating area and Youth Service office. Ground floor will have new climbing wall in sports hall with improved acoustics, dedicated console games room, VR rooms and social areas Lower ground has new music recording studio, purpose-built storage, new toilet, group space with teaching areas - can double up as a performance area.

















Decisions & Next Meeting

Simon Blaxill



Decisions

Board are invited to <u>note</u> the following:

To note:

- 1. Programme-wide progress and planned activities.
- 2. Key risks including cost mitigations and contingencies.
- 3. Current project timelines, milestones and risk management (including any specific 'you said, we did' actions arising from the last Board meeting).





Next meeting

22 May 2025

Future meetings

21 August 202526 November 2025

25 February 2026

