



We Are Colchester Board Meeting

16 November 2023

Digital Skills Hub, ACL Colchester, Barrack St, Colchester CO1 2LR









Agenda

10am – Meet at Hub entrance.

10.15am - refreshments, cakes and biscuits, with project displays hosted by our Town Deal team

10.30am - We Are Colchester Board meeting

- 1. Welcome, Apologies and Declarations of Interest Simon Blaxill
- 2. An additional welcome Digital Hub project spotlight Savannah Rate
- 3. **Progress update Simon Thorp & Clare Ratcliffe**
- 4. 'You said, we did' and project risk management Lindsay Barker, Matt Sterling, Rory Doyle, Richard Kendrew
- 5. Decisions and points to note Simon Blaxill
- 6. Next meeting

11.30am - Taster sessions and networking to follow Board meeting. 12.30pm – Close.







Chair's Introduction Simon Blaxill





An additional welcome – Digital Hub project spotlight Savannah Rate





Progress Report & Engagement Update

Simon Thorp, Programme and Performance Manager



Headlines

- <u>Overall</u> Good progress continues across many projects
- <u>Risk Management</u> St Nicholas Square (delayed start of works), Heart of Greenstead (land assembly), Transformed Youth Facilities (delivery plan) and Essex County Hospital (delivery plan).
- <u>Cost escalation</u> Generally, cost escalation is being managed with review and reforecasting prompted for all projects.
- <u>Project adjustments</u> Redistribution of funding from Kerbless Street to Digital Working Hub Queen Street has been approved internally, with a project adjustment request (PAR) within project flexibility guidelines sent to DLUHC.
- <u>DLUHC 2nd Line of Defence deep dive review</u> Remedial actions related to the DLUHC deep dive review - state aid/subsidy control process and Public Contract Regulations compliance – have been addressed.
- <u>DLUHC monitoring return</u> routine submission in December 2023.



We are Colchester

Progress highlights

- Digital Skills Hub Wilson Marriage completed. Balkerne Gate phase 1 completed. Essex Pedal Power launched.
- Walking and Cycling Route LCWIP4 works completing at Colne Causeway. East Hill tender to be issued. Moors section plans progressing.
- Essex Pedal Power bike handout for Essex Pedal Power in Greenstead continues.
- Jumbo Design and planning work continues (funded by HLF and Town Deal).
- Trinity Church News of HLF application is expected soon.
- Greenstead land assembly issues resolved.





Delivery, Time, Cost RAG headlines

Overall Programme RAG = AMBER Cost RAG = AMBER Time RAG = AMBER

Reason:

Ongoing Time and Cost issues for some projects may affect features delivered – St Nicholas Square, Greenstead (various), Digital Working Hub, cost inflation generally, time slippages (Youth Facilities, Essex County Hospital)

For some projects Project Managers cannot resolve issues and have therefore escalated issues.





PROGRAMME & UMBRELLA PROJECT RAG STATUS

		Current Project : Town Dea	al Programme (Gateway : D	evelopment)
Month	Year	Overall RAG	Cost RAG	Timescales RAG ⁽ⁱ⁾
October	2023	Amber	Amber	Amber
	Curi	rent Project : Town Deal - D	igital Connections (Gatewa	ay : Development)
Month	Year	Overall RAG	Cost RAG	Timescales RAG ^①
October	2023	Amber	Amber	Green
	Curi	rent Project : Town Deal - H	eart of Greenstead (Gatew	av : Development)
Month	Year	Overall RAG		Timescales RAG
October	2023	Amber	Amber	Green
	Curr	ent Project : Town Deal - Ph	ysical Connections (Gatew	ay : Development)
Month	Year	Overall RAG		
October	2023	Green	Green	Green
	Current	Project : Town Deal - Town	Centre and Gateways (Gat	eway : Development)
Month	Year	Overall RAG	Cost RAG	Timescales RAG ⁽ⁱ⁾
October	2023	Red	Red	Red
	Current	Project : Town Deal - Trans	formed Youth Facilities (Ga	teway : Development)
Month	Year	Overall RAG	Cost RAG	Timescales RAG ^①
October	2023	Amber	Green	Amber





Completed projects (including accelerated) = 3 1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16

Completed in 2023/24 (Balkerne Gate phase 1 completed 2022/23)

to complete in Q1/Q2 2024/25

RAG AND UMBRELLA PROJECT DELIVERY OVERVIEW TO DATE

Project	R	AG		April-June 20	23	July	y-September	2023	Octo	per-Decembe	er 2023	Jar	uary-March 2	2024
	Last meeting	This meeting	Ū											
Project 1: Town Centre & Gateways			Delivery							DWH managing agent tenders	HTC Lottery award?	St Nicholas Square on-site start	\star	
Project 2: Heart of Greenstead			ery P		Essex Pedal Power training and bike handout COMPLETED	*								
Project 3: Transformed Youth Facilities			Phase St 2022				Stanway / Highwoods on site delayed					Townhouse, Stanway and Highwoods revised on-site start	**	
Project 4: Digital connectivity			0				Digital Skills Hub COMPLETED	\star	5G ITT delayed					
Project 5: Physical connectivity			irted A				Colne Causeway works commence				<u> </u>	E Hill contract award Feb 24		
Engagement Plan – project level			August											
Monitoring outcomes			st		Return June 2023 COMPLETED	* 🦲					Return due Dec 2023			

Top programme risks	RAG	Mitigations		Milestones		Budget (Town Deal income only – excludes other funding sources)			
St Nicholas Square and cost escalation generally across City Centre public realm projects		St Nicholas Square test pits dug; final permissions sought to enable start of works. Other projects subject to rigorous cost management.	Project Owner – Matt Sterling	Achieved since last Board	Upcoming milestones	Actual spend	Budget	Forecast outturn	
Heart of Greenstead land ownership		Community Hub work continues to be prioritised; land assembly negotiations close to completion.	Project Sponsor – Rory Doyle	Digital Skills Hub completed. Essex Pedal Power bike handout continues. Walking and Cycling route LCWIP4	Start of works St Nicholas Square, Essex County Hospital, Transformed Youth Facilities. Holy Trinity Church HLF bid outcome. Resolution of	£5.2m	£18.2m (+ £1m accelerated)	£18.2m (+ £1m accelerated)	
Programme-wide procurement process		Following DLUHC deep dive, review compliance with Public Contract Regulations and subsidy control rules.	All Project Owners	Colne Causeway work completed. DLUHC deep dive review and actions completed.	Greenstead land assembly. 5G ITT issued. Walking and Cycling route LCWIP4 East Hill sections contract award. DLUHC monitoring return submission.	Overal	ll Programme AMBER	Rating	





Engagement update

- Lindsay Barker and Matt Sterling x2 Member updates
- Parish Council Tours
- Market Traders
- Kerbless Streets funding update to business owners
- Civic Society
- Digital Skills Hub launch
- Jumbo looking to expanding engagement
- Rev Chris Smith St Botolph's Church Licencing
- Scott Gray-Chick







Issues, Risks & Mitigations – you said, we did

Lindsay Barker, Deputy Chief Executive Matt Sterling, Head of Economic Growth Rory Doyle, Strategic Director Richard Kendrew, Project Manager Heart of Greenstead



St Nicholas Square

Action	Lead	Update
Resolution of issues and commencement of works. Specific technical approvals and permissions principally relating to lighting design to be resolved by end of May 2023, with work on site commencing. Lessons learned to be considered to mitigate risk of repetition.	Matt Sterling	On-site test holes nearing completion. Findings being reviewed for any required design or work programme adjustments ahead of technical approval. Aiming for a Jan start on site.





Jumbo & Balkerne Gate

Action	Lead	Update
Outcome of Heritage Lottery Fund application by July 2023, following which project synergies with Balkerne Gate to be assessed without sacrificing outcomes of either project.	Matt Sterling	Initial HLF bid was successful, so work is now well underway to prepare the full round 2 bid.





Holy Trinity Church

Action	Lead	Update
Update on completion of priority repairs. Update on Colchester City Council leading on Heritage Lottery Fund application for the required remaining funding to enable the building to be leased to a charity and returned to public use as a community hub.	Matt Sterling	Emergency repairs successfully completed. Awaiting outcome of round 1 bid which, if successful will allow preparation of full round 2 bid





Heart of Greenstead

Action	Lead	Update
Multiuse Community Hub and Land Acquisition – architect appointment update and activity planned to reach agreement on land assembly.	Rory Doyle/Michelle Tarbun	 KLH Architects continue work on designs for the Integrated Community Hub. Options Appraisal to meet the criteria for the NHS Business Case complete. Ongoing engagement with stakeholders and local community informing design. Work continuing to support GCA re surrender of existing community centre lease – Agreement in principle. Deadlock with NHG on land acquisition resolved. Offer agreed subject to contract, heads of terms agreed. Proposal to exchange contracts 31 Dec, complete by 31 March





Programme wide costs

Action	Lead	Update
Assurance that projects continue to be rigorously managed.	Matt Sterling	All projects subject to regular cost review (ensuring confirmed contracts where possible) and value engineering where necessary. Funding redistribution from Kerbless Street to Digital Working Hub Queen Street (Kerbless Street now forming part of Kerbless Street scheme funded by Levelling Up budget).







Decisions & Next Meeting Simon Blaxill



Decisions

No decisions are sought.

Board are invited to:

1. Note the Programme Report, including Progress, Issues, Risks and Mitigations.

2. Note the update regarding DLUHC Deep Dive Review and Monitoring Return and the commentary provided regarding ongoing management and potential impact on future funding of issues and risks.

3. Note the updates provided regarding specific project issues and risks under the 'you said, we did' agenda item.





Next meeting

29 February 2024 - 1000

Future meetings

30 May 2024 – 1000 22 August 2024 – 1000 November 2024 – TBC February 2025 - TBC

